

20  
30% ' 1600 600

# SUNDAY 29 SEP INITIAL MOUNTS + DISHES

- 4:00 MEET DAVE LUC, RICH, AL, SECURITY, EXTRAS @ CSBC
- 4:15
- ~~4:45~~ BEGIN BRINGING DISHES, RADOMES, MOUNTING HARDWARE TO PLAZA
- 5:30 MEET GLENN'S TOWING AT PLAZA
- 6:00 MEET HELICOPTER FOR LIFT
- 6:10 MEETING
- 6:30 HEAD TO ROOF <sup>HARDWARE</sup> ~~TOOLS~~ IN PLACE
- 6:45 BEGIN LIFTING
  - 1 - DISHES
  - 2 - RADOMES
  - 3 - MOUNTS
- GOOD BYE HELICOPTER
- 9:00 INSTALL 4" PIPES
- 10:00 INSTALL ANDREW COLLARS
- 10:30 INSTALL WINCH 1 MOUNT
- 11:00 INSTALL MICROPIST ARM
- 11:15 RIG DISH
- 11:45 LIFT DISH #1
- 12:15 SNUG UP BOLTS
- 12:30 REMOVE WINCH
- 12:45 INSTALL ON 2 MOUNT
- 1:00 INSTALL MICROPIST MOUNT
- 1:15 ~~RIG~~ DISH
- 1:45 LIFT DISH #2
- 2:15 SNUG